

**Explanation of Revisions to SHELD Plans**  
**2020-01-13**

Revisions made:

Sheet C1.20:

- Added Bollards with call-out, along the access drive at Willimansett Street
- Added call-out for “Privacy Slats to be Installed Along Existing and Proposed Fence”

Sheet C1.30

- Added Bollards along the access drive at Willimansett Street
- Added call-out for “Privacy Slats to be Installed Along Existing and Proposed Fence”

Sheet C3.01

- Added “Steel Pipe Filled Concrete Bollard” detail

There will be 19 bollards, spaced 4’ on center, installed along the access drive to Willimansett Street. The privacy slots to be installed along the fence will be similar to the existing privacy slots located on-site now and will be installed per manufacture.